

MINUTES OF PRE BID MEETING

Bid for Underground Optical Fiber Cabling from Main Computer Laboratory to Block – D Building

Tender No : UWU/AHEAD/ELTAELSE/FAS/NCB/WORKS/06

Date & Time : 18th February 2020 & 10.00 a.m.

Venue : D Block

The Following decisions were made at the Pre Bid Meeting.

At the Pre Bids Meeting following clarification were made against the bidders' questions.

Following instructions are need to be added to the bidding document

- Fiber patch panel and patch cord needed to be included in the data rack.
- The rack has to be "closed" rack not open.
- Additional 63mm uPVC need to laid out to hand hole from server room.
- Optical fiber cable path need to be laid through 50mm ISI marked HDPE pipe and not 32mm.
- Surface cabling only allowed at entering / existing point of both locations and other locations as per specification.
- All underlying armored cables need to be filled with 150mm sand layer followed it up by 40mm the thick Concrete panel before re-filling of soil / other finishes.



Director (AHEAD/GTS)
Uva Wellassa University